



TOUCHING BASE



Volume 3, Issue 35

August 31, 2018

BUSY SEASON AT THE CHALLENGE COURSE

Wednesday, Aug. 22 and Thursday, Aug. 23, members of the Special Response Teams from the Petersburg Federal Prison and Chesterfield Sheriff's Office were on the challenge course. Their experience on the low elements was intensified by wearing and carrying all their response gear throughout.

This issue

Bensley Recreation Center 2

Parks Planning/Design and Construction 3-7



BENSLEY RECREATION CENTER

August programs

All the tables were full of avid card players at the Bensley Recreation Center.



Participants enjoy Chair Fitness at the Bensley Recreation Center.



PARKS PLANNING/DESIGN AND CONSTRUCTION



Progress Report Daniel Park Pickleball Court Installation



Milestones

Installation of information billboard and bollards. Paving of walkways and driveways along with light landscaping.

Upcoming

Construction and installation of shelter for porta-potty and removal of clipped tree.

Notes

Work being done by:
Alexander Landscaping .

All work to be completed as weather permits.



PARKS PLANNING/DESIGN AND CONSTRUCTION



Progress Report Daniel Park Tree Removal /Landscaping



Milestones

Continued removal of dead trees and low hanging limbs.

Upcoming

Removal of debris and light landscaping.

Notes

Work being done by:
Simons tree removal

All work to be completed as
weather permits.



8/31/2018

PROGRESS REPORT # 3

PARKS PLANNING/DESIGN AND CONSTRUCTION



Progress Report Dodd Park Tennis Court Renovation



Milestones

Cleaning court surface of dirt and debris.

Upcoming

Leveling and smoothing of court surface. Initial coating of court surface.

Notes

All work Done by:
Tennis Court Inc.

All work to be completed as
weather permits.



8/31/2018

PROGRESS REPORT # 4

PARKS PLANNING/DESIGN AND CONSTRUCTION



Progress Report Horner Park - Maintenance Shop Compound



Milestones

A 108' x 24' concrete slab for the maintenance shed has been prepared. Footers have been excavated and forms set in place.

Upcoming

There will be two concrete pours to complete the slab. First pour will be Friday, Aug. 31, with the final pour the week of September 3.

Notes

After completion of concrete slab, paving the compound will soon follow.



PARKS PLANNING/DESIGN AND CONSTRUCTION



Progress Report Rockwood Park Trail Tree Clean Up



Milestones

Completed removal of dead trees and limbs along trail head.

Notes

Work done by:
Simons Landscaping

All work to be completed as
weather permits.



SOCIAL MEDIA



www.facebook.com/chesterfieldvaparksrec



www.twitter.com/CCPRVA

Chesterfield.gov/parks



SAVE THE DATE

COMING UP



For more information, VISIT EPPINGTON.ORG

Eppington
250TH ANNIVERSARY
 1768-2018

SATURDAY, OCTOBER 6
10 A.M.-4 P.M.

Free Event

- TOURS • ACTIVITIES
- MUSIC • GAMES • FOOD
- DEMONSTRATIONS
- CARRIAGE RIDES

RAIN DATE: OCTOBER 7

