

Project: Route 10 Superstreet Project
 (Bermuda Triangle Road - Rivers Bend Boulevard)
 UPC No. 101020

Contact: Stan Newcomb
 Chesterfield Transportation Department
NewcombS@chesterfield.gov
 804-748-1037

	2019			2020									2021									2022											
	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
Stage 1																																	
Stage 2																																	
Stage 3																																	
Stage 4																																	
Stage 5																																	

Stage 1	(165 days) Oct 14 2019 to Jun 2020 - Clear trees and install erosion controls; construct storm sewer crossings, box culvert and sanitary sewer force main along Route 10; widen pavement into the median of Route 10; and extend Sunset Boulevard to Bermuda Hundred Road.
Stage 2	(283 days) Mar 2020 to Dec 2020 - Construct two additional lanes on westbound Route 10; and construct four additional lanes on Meadowville Road. Meadowville Road will be closed to traffic in this stage.
Stage 3	(175 days) Jan 2021 to Aug 2021 - Construct medians on Route 10. Route 10 westbound lefts at Old Bermuda Hundred Road will be closed during this stage of construction; Detour route via Ware Bottom Springs Road with a temporary traffic signal provided on Route 10 at Ware Bottom Springs Road.
Stage 4	(234 days) Apr 2021 to Mar 2022 - Construct two additional lanes on the eastbound Route 10; and construct two additional lanes on Old Bermuda Hundred Road. Traffic signal at Route 10/Meadowville Road/Old Bermuda Hundred Road will be operational at the end of this stage.
Stage 5	(104 days) Dec 2021 to Apr 2022 - Construct Rivers Bend Boulevard/Meadowville Road intersection and install traffic signal at this intersection; remove Sunset Boulevard connection to Rivers Bend Boulevard.

For additional project information, please visit the following website:

<https://www.chesterfield.gov/579/Road-Projects>